

SPACE COMMITTEE

Minutes of Meeting

January 25, 2005

Present: J. Blake, J. Brignola for A. Chai, J. Dolan, E. Harris, P. Loescher, R. Sheeley and S. Tucker

Absent: A. Chai, M. Diamantis, R. Drobish, R. Farricielli, R. Jirsa, T. Lenda and S. Murray

1. Call to Order

The meeting was called to order at 3:00 PM.

2. Updates on FY2004 Projects

Nursing Building – Project/Bid is over budget but the shortfall will be funded by Southern. Contract is being reviewed by CHRO. Building should be operational by Fall 2005.

School of Business – Project is 5 – 6 months behind schedule due to delays in the new student center. Preliminary plans for the Business School's relocation to the old Student Center have been developed.

Summer 2005 Projects

- Moore Field House – design started
- Earl Hall Graphics Lab – meeting with department chair has been scheduled.
- Earl Hall Band Room – They have some funds for modular space.

3. Update on Buley Library – Construction contract has been signed by AG – Still needs to be signed by Pike Construction. Project meeting will be scheduled soon.

Update on Engleman Hall – Ahead of schedule.

Update on Wintergreen – Space plan for the building will be developed this spring.

4. Other

Three questions:

1. Will there be captioning capacity in the new studio?
(Suzanne Tucker)
2. Can the instruction station on Morrill 108 currently centered – be moved to the side?
(James Dolan)
3. Funding for Hi Tech classrooms equipment budget should be reviewed.
(Joseph Brignola)

5. Adjournments

The meeting adjourned at 4:00 PM

Respectfully Submitted

James E. Blake