

SPACE COMMITTEE

Minutes of Meeting

March 29, 2005

Present: J. Blake, J. Brignola for A. Chai, M. Diamantis, J. Dolan, R. Drobish, R. Jirsa, P. Loescher, R. Sheeley and S. Tucker

Absent: R. Farricielli, E. Harris, T. Lenda and S. Murray

1. Call to Order

The meeting was called to order at 3:00 PM.

2. Review of Projects

- Nursing Building - CHRO requirements have been met. P. Loescher will meet with chair of the Nursing Department to develop budgets for furniture and technology.
- School of Business - Current estimates are that construction will occur in fall 2005, completion by January 2006.
- Moore Field House - The RFP for design has been released – bids are due back soon.
- Earl Hall Asbestos – On schedule. Asbestos removal will occur last week of May – followed by construction. Some faculty members have requested building access during the construction phase. R. Sheeley working with Dean of Arts and Sciences to make accommodations where possible.
- Morrill Hall classrooms 102, 111, 120 – On schedule. Rooms will be off line this summer.

3. Updates on

- Buley Library – Asbestos removal in mechanical room is complete. The 2nd phase of the abatement will take place in late April.
- Engleman Hall – Four weeks behind. The timetable calls for project completion in June with departmental moves starting in July.
- New Student Center – Currently the project is six to seven months behind schedule. The University still does not have a construction schedule from the contractor.

4. Adjournments

The meeting adjourned at 4:00 PM

Respectfully Submitted
James E. Blake